

SINGLE-LINE DIAGRAM SCHEDULE - SUBSTATION-11

Drawing Reference: E-SLD-011-REV1 | Facility: Zone 11

Equipment Tag	Description / Function	Rating / Capacity	Protection Relay
XFRM-01	Step-Down Power Transformer Unit 1	75 MVA, 132kV/33kV	SEL-787 Differential
XFRM-02	Step-Down Power Transformer Unit 2	75 MVA, 132kV/33kV	SEL-787 Differential
XFRM-03	Step-Down Power Transformer Unit 3	75 MVA, 132kV/33kV	SEL-787 Differential
XFRM-04	Step-Down Power Transformer Unit 4	75 MVA, 132kV/33kV	SEL-787 Differential
CB-132-B1	SF6 Main Circuit Breaker 1	1700A Continuous	SEL-751 Overcurrent
CB-132-C1	SF6 Main Circuit Breaker 2	1900A Continuous	SEL-751 Overcurrent
CB-132-D1	SF6 Main Circuit Breaker 3	2100A Continuous	SEL-751 Overcurrent
CB-132-E1	SF6 Main Circuit Breaker 4	2300A Continuous	SEL-751 Overcurrent
CB-132-F1	SF6 Main Circuit Breaker 5	2500A Continuous	SEL-751 Overcurrent
CB-132-G1	SF6 Main Circuit Breaker 6	2700A Continuous	SEL-751 Overcurrent
CB-132-H1	SF6 Main Circuit Breaker 7	2900A Continuous	SEL-751 Overcurrent
CB-132-I1	SF6 Main Circuit Breaker 8	3100A Continuous	SEL-751 Overcurrent

Total Operational Transformer Count for SUBSTATION-11: **4 units** rated at **75 MVA**.